

## **AUI Department of Environmental Safety & Security Clean Agent Inspection Monthly**

Inspector Name:	Date:	Time:
Location of Inspection:		
Type of Agent:		

\* Inspections must be conducted on a monthly basis

\* Maintain checklist as documentation of this requirement

C	Clean Agent Inspection and Test- Monthly	Pass	Fail	N/A	Comments		
A. Halon, FM-200, and Novac							
Ι.	Visually inspect all fire suppression systems to check if components appear to be in good working order.						
2.	Record cylinder pressure (If applicable), the pressure gauge should be in the "safe" or "full" range.						
3.	Releasing panel is powered and is free of supervisory, trouble, or alarm conditions.						
4.	Check for signs of any visible damage to the cylinders, piping, and nozzles components appear in good working condition.						
5.	Visually check detectors and sensors are properly positioned, obvious damage, and possible obstruction.						
6.	Check the units to verify the pull stations and actuation devices to ensure they are readily accessible and appear to be in good working order and unobstructed.						
7.	Third party contractor's inspection tag is present and up-to-date.						

January 2021 Page I of I